ORE ____ ____ FAV.
MIN. ✓ ____ UNFAV.
BARREN ____

U.S.A.E.C.

HOLE NO. 529

PROJECT Cove Mesa III

LOCALITY Cove Mesa CLAIM VCA

COLLAR ELEV. 6926 DEPTH 95'

COORDINATES N 44,293 E 201,192

DATE COMPLETED 10/24/52

LOGGED BY NJC DATE 10/25/52

RECOVERY 92.8 %

RECOVERY	GEOLOGIC COLUMN	COLOR	BEDDING	TEXTURE	GRAIN COATINGS	CARBON	ORE MINERALS	MISCELLANEOUS	DEPTH
								Plug Bit 10'	
		Plug Bit 5'							
4.6/5		Lt Gy		VF SoG			V_2O_5 V_2O_5		
10					Lim S				
10/10									
		VI Br Lt			Lim F				
20		VI Br Lt Gy			Lim F				
5/5								Rd gn mds on silt stone	
								Rd mds grn mds	
		Lt R		VF SoE					
30									
9.7/10								Rd mds split Rd mds split } $CaCO_3$	
40									
9.9/10								Rd mds siltstone	
		Lt R		VF SoE					
								Rd siltstone	
50									
9.2/10								Rd siltstone	
60		Rd							
9.8/10									
		Lt Gy Lt Rd		VF SoE				$CaCO_3$	
70									
9.1/10									
								$CaCO_3$	
		Lt Rd	Silty	VF SoE				not permiable barrier	
80		Lt Rd		VF SoE					
7.8/10									
		Rd							
90									
8.5/10		Lt Rd							
		Top of reworked Rd BIOFF						Rd mds	
		Hole completed @ 95' BIOFF not reached							

529