ORE ____ ____ FAV.
MIN. ____ ____ UNFAV.
BARREN ____

U.S.A.E.C.

HOLE NO. CM 608

PROJECT Cove Mesa III

LOCALITY Cove Mesa CLAIM VCA

COLLAR ELEV. 6981 DEPTH 65'

COORDINATES N 44,298 E 201,385

DATE COMPLETED 10/23/52

LOGGED BY JMB DATE 10/25/52

RECOVERY 90.9 %

RECOVERY	GEOLOGIC COLUMN	COLOR	BEDDING	TEXTURE	GRAIN COATINGS	CARBON	ORE MINERALS	MISCELLANEOUS	DEPTH
								Plug Bit 10'	
		Lt Yl Gy		VF SG	Lim S				
		Yl Br			Lim A Lims			Gn mds	
		Yl Br Lt Yl Gy			Lim A Lims			Rd mds g/s	
						Cbn Sp. S		Rd mds g/s	
		Yl Br			Lim A Lims	Cbn Sp. S			
		Lt Yl Gy			Lims				
		Lt Gn Gy Lt Yl Gy			Lim S	Cbn Tr		Gn mds g/s	
								gn & rd mds	
		Lt Yl Gy		VF SG	Lims				
								gn mds & rd siltstone mds.	
		Lt Yl Gy		F to VF Sa G	Lim S			Rd mds $CaCO_3$ A	
				VF Sa G					
		Lt Gy Rd			Lim S			$CaCO_3$	
		Lt Gy						Very Poor Rd recovery siltstones	
		Lt Rd		VF Sa E SMX					
		Mod Gy Rd		VF Sa G				Rd siltstone	
		Yl Br Lt Yl Gy		Silty VF Sa G	Lim A Lims				
		Yl Br			Lim A				
		Rd Yl Br		Silty VF Sa G	Lim A			$CaCO_3$	
		Rd		Silty				silty ss	

Hole Completed 65'

65
10
55
5
5 | 50

JMB

608