ORE
MIN
BA EN

FAV.
UNFAV

U.S.A.E.C.

HOLE NO. EC 175

PROJECT East Carizo

LOCALITY King Tut Mesa CLAIM

COLLAR ELEV. ? DEPTH 125.0

COORDINATES

DATE COMPLETED 5/11/52

LOGGED BY CDT DATE 5/13/52

108.9 / 115.0 RECOVERY 94.7 %

RECOVERY	GEOLOGIC COLUMN	COLOR	BEDDING	TEXTURE	GRAIN COATINGS	CARBON	ORE MINERALS	MISCELLANEOUS	DEPTH
		Plug Bit - No Core							
10									
5/5		LGy	Thk	VF SoG				High lime in Ms. $CaCO_3$ A	
			Lam				FKSSP	Gr Ms Gls Sp	
			Thk					$CaCO_3$ S	
20							VSP		
10/10					Lim Stms S				
30			Thin Lam Thk						
9.7/10		LYuGy			Lim S				
40		LRBr Gy	Thk XBD	VF SoG				$CaCO_3$ A Hem Sp x S	
10/10		LGy	XBD	VF SoG	Lim Stms A			Gr Ms Gls S $CaCO_3$ S	
50		LRBr						$CaCO_3$ A RMs Gls A Core Blown Out	
9.4/10		LGy						RMs Gls Sms A $CaCO_3$ S Frb in part	
								RMs Gls A	
60		MBr	XBD	VFSoG				$CaCO_3$ A	
9.5/10		MBr-Gy Gy-Gy	Thk	SoP VF SoP				Gr Ms Gls A, Crenulate Gr Ms - 40% Gr, RMs Gls S Crenulate	
				Sandy					
70		LRBr	XBD	VF SoG				$CaCO_3$ A RMs Gls S Asph. Sp x S	
8.7/10									
80		MRBr	XBD	VF SoGP				Br Ms Sms S $CaCO_3$ A	
9.7/10									
90		L-M Br	XBD	VF SoG				$CaCO_3$ A RMs Gls Sms S	
9.4/10									
100		BrGy + OLGy MBr	XBD	VF SoG				Gr Ms Gls S $CaCO_3$ A Br Ms Gls, Sms S	
10/10								? V Poor Core	
110		MBr	Thk	VF SoPG				$CaCO_3$ S Gr, R Ms Gls A	
8.5/10									
120		LGy ↓ LBrGy							
9.4/10		LGyBy ↓ LRBr	Thn	F SoG	Hem S			Soft Wash Bluff ? $CaCO_3$ S	
125.0				Hole Complete					