ORE ✓ ___ FAV.
MIN. ____ ____ UNFAV.
BARREN ____

U.S.A.E.C.

HOLE NO. K-101

PROJECT Lucky #6

LOCALITY Center Peak CLAIM

COLLAR ELEV. 7854 DEPTH 320

COORDINATES N 100697 E 202370

DATE COMPLETED 5-14-55

LOGGED BY RL DATE May 17, 55

73.2/90 RECOVERY 81.3 %

RECOVERY	GEOLOGIC COLUMN	COLOR	BEDDING	TEXTURE	GRAIN COATINGS	CARBON	ORE MINERALS	MISCELLANEOUS	DEPTH
									160
									170
									180
									190
									200
									210
									220
									230
		LGY		VF,SOG	$CaCO_3$ CLAY			$CaCO_3$, A, 230-231 CLAY, INTSL, LGY	
		DGY		SANDY	PYRITE			PYRITE, S, 0.4' Th.	
9.8/10				SANDY	PYRITE			PYRITE, SP, 238.5-240 $CaCO_3$ Veins, A, 240.5-243	240
		LGY		VF,SOG	$CaCO_3$			$CaCO_3$, A, 243-244 MR MDS GLS, S, 245-245.5 MR MDS GLS, S, 246-247	
					$CaCO_3$			$CaCO_3$, A, 250-251 GY-GN MDS GLS, SM, S, 250-251	250
9.9/20		DR		VF,SOG	$CaCO_3$			$CaCO_3$, A, 259-260.5 DR MDS GLS, SM, LG, A, 259-260 MGY MDS GLS, SM, LG, A, 259.5-260 PYRITE, VSP, 259-260 LGY MDS GLS, A, 260-260.5 C, A, 0.1" Th, 260 $CaCO_3$, A, 261.5-262	260
		LGY		VF,SOG	$CaCO_3$	C		$CaCO_3$, A, 272-273 C, VSP, 273-276	270
10.1/15						C			
								DGY MDS GLS, S, 280-281 DR MDS GLS, S, 280.5-281 DGY MDS GLS, S, 284-285	280
		PR, LR							
		GY-GN DR LR DR		SANDY VF,SOG					290
18.8/20				SANDY					
		LR DR		VF,SOG SANDY	$CaCO_3$			$CaCO_3$, A, 297-298	300
		LR, GY-GN LR		VF,SOG					
									310
11.7/20					$CaCO_3$			$CaCO_3$, A, 313.5-314.5 INTBD DR MDS, A, 315-318	
3.4/5								Hole bottomed @ 320' & Blm ff, 345'	320

Plug Bit to 230'

360 CPS X30

5050 CPS X100

1120 CPS X30