ORE ____
MIN. ____
BARREN ____

____ FAV.
____ UNFAV.

U.S.A.E.C.

HOLE NO. K-136

PROJECT Luki # 6

LOCALITY Center Peak CLAIM

COLLAR ELEV. 8354' DEPTH 800'

COORDINATES N100,971 E201,280

DATE COMPLETED 12/20/54

LOGGED BY REK DATE 1/8/55

67.1/90 RECOVERY 74.6 %

RECOVERY	GEOLOGIC COLUMN	COLOR	BEDDING	TEXTURE	GRAIN COATINGS	CARBON	ORE MINERALS	MISCELLANEOUS	DEPTH
								710 - 754 25.8/44 = 58.6 %	
								Gamma log unable to enter hole.	700
								Plug Bit - No Core 710'	710
		Gy		VFSoG					
		W-LGy							720
10/20									
									730
3.5/5		DGy			$CaCO_3$				
					$CaCO_3$ A			Veinlets 738-737'	
		DGy			$CaCO_3$			740 - 741'	740
				VFSoG	$CaCO_3$ A			741 - 742'	
12/3/19		LGy						Scatt. DGy Md Gls 0.1' Scatt. DGy Md Gl 0.1' DR Md Gl 0.1' Thk	
									750
					$CaCO_3$			753.0 - 754.0	
0.8/2									
				VFSoG	$CaCO_3$ 755-760'			DR Md Gl 0.2' Thk	
		LR							760
		LGy			$CaCO_3$ A			DR Md Gl 0.5' Thk $CaCO_3$ 762.0 - 762.5' DR Md Gl 0.2' Thk	
2.5/8		LR			$CaCO_3$ A			$CaCO_3$ A 764-765 DR Md Gl 0.2' Thk.	
		LGy		VFSoG	$CaCO_3$				770
21/21								DR Md Gl 0.2' Thk	
		LR							780
								Scatt. DR Md Gls 0.4' Scatt. DR Md Gls 0.4'	
		LGy						Scatt. DR Md Gls 0.2'	
3/3		LR			$CaCO_3$ A 787-787.5			LGy-Gn-Yw-R matt. DGy Md Gl 0.1' Thk DR Md Gl 0.1' Thk	
									790
					$CaCO_3$ A			791 - 792.	
12/12									
		LGy		VFSoG	$CaCO_3$ A			795 - 796'	
		LR							800
								Hole bottomed 800'	
								Jb 7526 - 828'	

828
10
788
50
738