ORE ____ ____ FAV.
MIN. ___/ ____ UNFAV.
BARREN ____

U.S.A.E.C.

HOLE NO. 218

PROJECT Lukachukai #3 N. Chuska MTNS

LOCALITY Cisco Mesa CLAIM

COLLAR ELEV. 8096.35 DEPTH 475.0

COORDINATES N-97,099 E 204,129

DATE COMPLETED 8-17-53

LOGGED BY JLR DATE 8-19-53

64.2/70 RECOVERY 91.7 %

RECOVERY	GEOLOGIC COLUMN	COLOR	BEDDING	TEXTURE	GRAIN COATINGS	CARBON	ORE MINERALS	MISCELLANEOUS	DEPTH
									330
									340
									350
									360
									370
									380
									390
									400
								Plug Bit 405' No Core	
9.7/10									410
		GY		F-VF SDG	CaCO³				
9.7/10		R		F-VF SDG	LIM-			R-Md-Gls .6' 418'-419'	420
								R-Md-Gls-.1'	
								R-Md-Gls-.1'	
								R-Md-Gls-.1'	
								R-Md-Gls-.1'	
								R-Md-Gls-.1' BioT.	
					LIM- CaCO³ S.			CaCO³-HEM-	430
10/10		R-GY Mod						R-Md-Gls-.1'	
								R-Md-Gls-.1'	
								40% GY	
		GY						R-GY Mod 60%	440
								BioT A.	
7.6/10		R		F-VF SDG	CaCO³	442 XXXX 443		BioT	
								R-Md-Gls .1'	
								R-Md-Gls-.1'	
7.2/10				F-VF SOF	CaCO³				450
		R		F SOF	CaCO³				
10/10					LIM	462 XXXX 463		R-Md-Gls .2'	460
				F SOF	CaCO³			R Md Gls .3'	
								R-Md Gls-.2'	470
								Rd-Md-Gls.1'	
								Hole Bottomed 475'	

LUKACHUKAI #3

CISCO MESA

218

218