ORE ____
MIN. ✓
BARREN ____

✓ FAV.
____ UNFAV.

U.S.A.E.C.

HOLE NO. NC-507C

PROJECT Lu Ke #3

LOCALITY Bare Rock CLAIM ____

COLLAR ELEV. 7834.5 DEPTH 135

COORDINATES N. 96,988 E. 198,319

DATE COMPLETED 7-12-53

LOGGED BY E.M. DATE 7-13-53

64.2/75 RECOVERY 85.6 %

RECOVERY | GEOLOGIC COLUMN | COLOR | BEDDING | TEXTURE | GRAIN COATINGS | CARBON | ORE MINERALS | MISCELLANEOUS | DEPTH

Pluvic Bit 0-60' No Core Recapture??

Pyrite s.

R. Md Gls. 2'±thk

R Md Gls & Sts .4'±thk.

R. Md Gls. 2'±thk

Biotite A.

Cbn 103.5'-104.0'

Cbn 111.7-112.2

Cbn 113.5-114.0

R Md Gls. 2'±thk.

R. Md Gls. 1'±thk.

Gy & R Sts. 5'±thk

@ 90% R

R Md Gls .5'±thk

Hole Bottomed 135'

Approx Bluff Contact

507-C