ORE ✓ ✓ FAV.
MIN. ____ ____ UNFAV.
BARREN ____

U.S.A.E.C.

HOLE NO. NC-513D

PROJECT Lyke #3

LOCALITY Bare Rock CLAIM ____

COLLAR ELEV. 7908 DEPTH 220'

COORDINATES N-97,116 198,450

DATE COMPLETED 6-17-53

LOGGED BY D.M. DATE 6-18-53

66.7/80 RECOVERY 83.4 %

RECOVERY	GEOLOGIC COLUMN	COLOR	BEDDING	TEXTURE	GRAIN COATINGS	CARBON	ORE MINERALS	MISCELLANEOUS	DEPTH
									100
									110
									120
									130
									140
		R	F	SoG				Plug Bit 0-140' No Core Recapture??	
		Gy	F-VF	SoR				Silty	
		Gy				$CaCO_3$ A.			150
9.5/20		Gy				$CaCO_3$ A			
		LR	VF	SoG					160
									170
19.7/20								Biotite	
B		LR	VF	SoG		$CaCO_3$ A			
	0000				Lim S.	Chn Flks		R. Md Gls. 2' thk. Chn. 181'-181.3'	180
	XXXX	Gy							
19/20	XXXX				x	Chn Flks	V_2O_5	V_2O_5 ??	190
	0000	LR						R. Gy Md Gls. 2' thk	
									200
	XXXXX 00000	Gy/R	F-VF	SoF		Chn Flks		Silty Gy. LR. Md. Gls. 2' thk	
18.5/20	X								210
	0000							R. Md Gls. 2' thk	220

Hole Bottomed 220'.

Sample No.
26773, 190-191'

Approx Bluff Contact

513-D