ORE ____ ____ FAV.
MIN. ____ ____ UNFAV.
BARREN ____

U.S.A.E.C.

HOLE NO. N-74

PROJECT Oljeton

LOCALITY Holiday Mesa CLAIM C-3

COLLAR ELEV. 5442.3 DEPTH 213

COORDINATES 199,706.5 N 401,976.6 E

DATE COMPLETED 8-31-54

LOGGED BY LBG DATE 9-1-54

RECOVERY 92 %

201.9 Rm

RECOVERY	GEOLOGIC COLUMN	COLOR	BEDDING	TEXTURE	GRAIN COATINGS	CARBON	ORE MINERALS	MISCELLANEOUS: Core Loss	% Limonite	$CaCO_3$ - SiO_2 Cement	% Mudstone	DEPTH
				0-183' Plug bit								
	SS	Gy	Thk to Thk	C	C-S	R			P	30-C	P	183
	SS	Gy	Thk	VC	$CaCO_3$	R to C			3	85-C 15-S	2	
16.7 / 19.0	SS	Gy	Thn to Thk	C	$CaCO_3$ & SiO_2	R to C		0.0'	2	55-C 45-S	1	193
	SS	wh.	Thn to Thk	C	$CaCO_3$	C			22	90-C 10-S	0	
		Gn Gy Gy Gy	Thn	MS VC MS	Clay $CaCO_3$ Clay	R C R		2.3'	5 5	15-C 90-C 15-C	100 0 100	205
		wh.	X30	Sts				Rm				
11.0 / 11.0		R	M	Sts	SiO_2	R		0.0'	5	20-C 80-S	15	
		wh to Gy	X3	Sts								213

Bottom

Lower 10.0' Rs = 11 % Mudstone (estimated)
Upper 1.7' of Rm altered R to Gy-wh.